






序号	报告编号	发布日期	结论	影像资料
1	GX-B1321/20-7-25238~25241	2025. 5. 7	本次共检电力电缆4条，4条电力电缆所检项目合格。	
2	GX-B1321/20-7-25242~25250	2025. 5. 7	本次共检电力电缆9条，9条电力电缆所检项目合格。	
3	GX-B1321/20-7-25251~25254	2025. 5. 7	本次共检电力电缆4条，4条电力电缆所检项目合格。	

4	GX-B1321/20-7-25255~25256	2025. 5. 7	本次共检电力电缆2条，2条电力电缆所检项目合格。	
5	GX-B1321/20-7-25257~25267	2025. 5. 7	本次共检电力电缆11条，11条电力电缆所检项目合格。	
6	GX-B1329/21-7-25049~25050	2025. 5. 7	本次共检氧化锌避雷器2组，2组氧化锌避雷器所检项目合格。	


7	GX-B1329/21-7-25051	2025. 5. 7	所检项目合格。	
8	GX-B1321/20-7-25282~25287	2025. 5. 7	本次共检电力电缆6条，6条电力电缆所检项目合格。	
9	GX-B1321/20-7-25288~25291	2025. 5. 7	本次共检电力电缆4条，4条电力电缆所检项目合格。	

10	GX-B1404/20-7-25008	2025. 5. 7	所检电网谐波电压总谐波畸变率、各次谐波电压含有率、谐波电流符合GB/T 14549-1993 《电能质量 公用电网谐波》要求。	
11	GX-B1404/20-7-25009	2025. 5. 7	所检电网谐波电压总谐波畸变率、各次谐波电压含有率、谐波电流符合GB/T 14549-1993 《电能质量 公用电网谐波》要求。	
12	GX-B1495/20-7-25812~25829	2025. 5. 7	本次共检高压开关设备18台，18台高压开关设备所检项目合格。	

13	GX-B1495/20-7-25830~25839	2025. 5. 7	本次共检高压开关设备10台，10台高压开关设备所检项目合格。	
14	GX-B1495/20-7-25840~25843	2025. 5. 7	本次共检高压开关设备4台，4台高压开关设备所检项目合格。	
15	GX-B1354/20-7-25004	2025. 5. 7	合格。	

16	GX-B1336/22-7-25005~25006	2025. 5. 7	本次共检母线2条，2条母线所检项目合格。	
17	GX-B1336/22-7-25007~25008	2025. 5. 7	本次共检母线2条，2条母线所检项目合格。	
18	GX-B1312/20-7-25223~25224	2025. 5. 7	本次共检电力变压器2台，2台电力变压器所检项目合格。	


19	GX-B1312/20-7-25225	2025. 5. 7	所检项目合格。	
20	GX-B1312/20-7-25226~25227	2025. 5. 7	本次共检电力变压器2台，2台电力变压器所检项目合格。	
21	GX-B1312/20-7-25228	2025. 5. 7	所检项目合格。	



22	GX-B1312/20-7-25229~25236	2025. 5. 7	本次共检电力变压器8台，8台电力变压器所检项目合格。		 2025. 4. 5	
23	GX-B1312/20-7-25237~25238	2025. 5. 7	本次共检电力变压器2台，2台电力变压器所检项目合格。		 2025. 4. 6	
24	GX-B1312/20-7-25239	2025. 5. 7	所检项目合格。		 2025. 4. 5	

25	GX-B1314/21-7-25010	2025. 5. 7	所检项目合格。	 2025. 4. 3	
26	GX-B1350/21-7-25012	2025. 5. 7	验接地装置2处，2处接地装置所检项目合格。	 2025. 4. 5	
27	GX-B1350/21-7-25013	2025. 5. 7	所检项目合格。	 2025. 4. 6	

28	GX-B1328/20-7-25028	2025. 5. 7	本次共检绝缘手套10只，10只绝缘手套合格。	
29	GX-B1328/20-7-25029	2025. 5. 7	本次共检绝缘靴10只，10只绝缘靴合格。	
30	GX-B1328/20-7-25030	2025. 5. 7	本次共检验电器5支，5支验电器所检项目合格。	

31	GX-B1328/20-7-25031	2025. 5. 7	本次共检便携式接地和接地短路装置5套，5套便携式接地和接地短路装置所检项目合格。			
32	GX-B1328/20-7-25032	2025. 5. 7	本次共检绝缘杆5组，5组绝缘杆合格。			
33	GX-B1332/21-7-25037~25042	2025. 5. 7	本次共检电力电容器6台，6台电力电容器所检项目合格。			

34	GX-B1495/20-7-25709~25720	2025. 5. 7	本次共检高压开关柜12台，12台 高压开关柜所检项目合格。	 A photograph showing two technicians in blue uniforms and red hard hats working on a high-voltage switchgear unit. The unit is a large, grey metal cabinet with multiple compartments. The date '2025. 4. 3' is visible in the bottom right corner of the image.
35	GX-B1495/20-7-25721~25731	2025. 5. 7	本次共检高压开关柜11台，11台 高压开关柜所检项目合格。	 A photograph showing two technicians in blue uniforms and red hard hats working on a high-voltage switchgear unit. The unit is a large, grey metal cabinet with multiple compartments. The date '2025. 4. 4' is visible in the bottom right corner of the image.
36	GX-B1352/21-7-25109~25125	2025/5/7	本次共检矿用防爆低压交流真空 馈电开关17台, 17台所检项目合格 。	 A photograph showing a technician in a blue uniform and red hard hat working on a low-voltage switch. The switch is a red metal cabinet with multiple compartments. The date '2025/3/18' is visible in the bottom right corner of the image.

37	GX-B1352/21-7-25126~25128	2025/5/7	本次共检矿用防爆低压交流真空馈电开关3台,3台所检项目合格。	
38	GX-B1352/21-7-255031~255047	2025/5/7	本次共检矿用防爆低压交流真空馈电开关漏电保护17台,17台所检项目合格。	
39	GX-B1352/21-7-255048~255050	2025/5/7	本次共检矿用防爆低压交流真空馈电开关漏电保护3台,3台所检项目合格。	

40	GX-B1352/21-7-255051~255058	2025/5/7	本次共检矿用防爆低压交流真空馈电开关漏电保护8台,8台所检项目合格。		
41	GX-B1359/21-7-25013~25025	2025/5/7	本次共检矿用隔爆型照明信号综合保护装置13台,13台所检项目合格。		
42	GX-B1359/21-7-25026~25032	2025/5/7	本次共检矿用隔爆型照明信号综合保护装置7台,7台所检项目合格。		

43	GX-B1321/20-7-25226~25231	2025/5/7	本次共检电力电缆6条，6条电力电缆所检项目合格。	
44	GX-B1321/20-7-25232~25237	2025/5/7	本次共检电力电缆6条，6条电力电缆所检项目合格。	
45	GX-B1321/20-7-25280~25281	2025/5/7	本次共检电力电缆2条，2条电力电缆所检项目合格。	

46	GX-B1301/23-7-25001	2025. 5. 12	综合判定:合格。	
47	GX-B1547/20-7-25010~25016	2025. 5. 12	本次共检继电保护装置7台，7台 所检项目合格。	